COMPLETION REPORT

1. Name of Work : IMPROVEMENT TO ROADS AND DRAINS AT 2ND MAIN & 7TH CROSS MANJUNATHA NAGARA IN WARD NO. 14, BAGALAGUNTE

2. Sanctioned Estimate No. & Dt : CE/DZ/TS/243/17-18 dt. 31/10/2017

3. Head of Account which is Chargeable : P-1878

4. Work Order No. & Dt : EE/DD/no/81/2017-18 dt. 28/11/2017

5. Name of Contractor : TECHNICAL MANGER (WEST), KRIDL

6a. Time stipulated for completion of work : 120 days

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 609/17-18

8. Check measurement of the Asst. : M.B. No. ..... Page No. 60824 to 60831

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official : Page No. .....

incharge of the work :

10. a) Asst. Engineer : D.S. Manjunath

b) Asst. Exe. Engineer : Shivakumar Wadeyar

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
50.00 Lakhs	49,97,550/-	—	2450/-

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
Dasarahalli SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER - 5
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

ACCOUNTS SUPTD. (